

TRIAL PIT LOG

| Contract: | | | | Client: | | Trial Pit: | | | |
|---------------|--------|----------|-------|------------------|----------------------------|------------|---|----|-----|
| Bramley Moore | Docl | k Wall | | Everton FC | | | | TI | P03 |
| Contract Ref: | Start: | 31.07.19 | Groun | d Level (m AOD): | National Grid Co-ordinate: | Sheet: | | | |
| 764954 | End: | 31.07.19 | | 7.13 | E:333673.3 N:392552.7 | | 5 | of | 5 |

TP03 Pit Bottom



GINT_LIBRARY V8_07.GLB LibVersion: v8_07_001 PrjVersion: v8_07 | Log TRIAL PIT LOG - A4P | 764954 - BRAMLEY MOORE DOCK WALL GPJ - v8_07.
Structural Soils Lid, Branch Office - Castleford: The Potteries, Pottery Street, Castleford, West Yorkshire, WF10 1NJ. Tel: 01977-552255, Fax: 01977-552299, Web: www.soils.co.uk, Email: ask@soils.co.uk, | 28/10/19 - 15:00 | MG1 |

Method Used:

Machine dug

Plant Used: JCB-3CX Backhoe **Excavator**

Logged

IHayes

Checked

M6



GENERAL LOG

| Contract: | | | Client: | | | Exploratory position: | | | |
|---------------|-----------|-------|------------------|----------------------------|--------|-----------------------|----|------------|--|
| Bramley Moore | Dock Wall | | Everton FC | | | | CF | R02 | |
| Contract Ref: | Date: | Groun | d Level (m AOD): | National Grid Co-ordinate: | Sheet: | | | | |
| 764954 | 30.07.19 | | 7.02 | E:333658.7 N:392502.5 | | 3 | of | 3 | |

Core 02 close up 2





GINT_LIBRARY V8 07.GLB LibVersion: v8 07 010 PrjVersion: v8 07 | Log GENERAL LOG - A4P | 764954 - BRAMLEY MOORE DOCK WALL GPJ - v8 07.
Structural Soils Lid, Branch Office - Castleford: The Potteries, Potteries, Pottery Street, Castleford, West Yorkshire, WF10 1NJ. Tel: 01977-552255, Fax: 01977-552299, Web: www.soils.co.uk, Email: ask@soils.co.uk, | 28/10/19 - 15:01 | MG1 | Method Used:

Concrete core

Plant Used:

Hilti Concrete Corer

Logged

IHayes

Checked

M6





GENERAL LOG

| Contract: | | | Client: | | Explorat | tory p | ositi | on: |
|---------------|-------------------------|--|---------|----------------------------|----------|--------|-------|-----|
| Bramley Moore | Dock Wall | | | Everton FC | | | CI | R03 |
| Contract Ref: | ntract Ref: Date: Groun | | | National Grid Co-ordinate: | Sheet: | | | |
| 764954 | 30.07.19 | | 7.96 | E:333675.8 N:392555.5 | | 1 | of | 3 |

| Depth | Water | Backfill | Description of Strata | Depth (Thick ness) | Material Graphic Legend |
|-----------|-------|---------------------------------------|--|--------------------------|-------------------------------|
| 0.00-0.54 | | | Very strong yellowish grey with black specks of pyrite and augite GRANITE/Strong light grey & grey gravelly HYDRAULIC CEMENT with medium cobble content sub-angular 20-60mm of sandstone rubble. Gravel is angular to rounded 1-3mm of sandstone, quartzite and augite. 10% voids, 2-20mm. (MADE GROUND) Granite bisected by hydraulic cement. | - | |
| | | | Mix of granite and concrete. | _ | |
| - | | Granite bisected by hydraulic cement. | (0.54) | | |
| - | | | Core terminated at 0.54m distance (thickness of wall). | 0.54 | |
| _ | | | Core terminated at 0.54m distance (thickness of wall). | 0.54 | |

- 1. Hole backfilled with concrete and re-faced with existing granite facings upon completion.

Concrete core

Plant Used:

Hilti Concrete Corer

Logged

All dimensions in metres

Checked **IHayes**

Scale:

H6

1:3

2. Dockside wall 4.0m high, granite facings with sandstone rubble & hydraulic cement fill. Topped with flush rounded coping stones of granite.
3. Horizontal concrete core through wall at 0 degrees from horizontal.

GENERAL LOG

| Contract: | | | Client: | | | Exploratory position: | | | |
|---------------|-----------|-------|------------------|----------------------------|--------|-----------------------|----|-----|--|
| Bramley Moore | Dock Wall | | Everton FC | | | | CI | R03 | |
| Contract Ref: | Date: | Groun | d Level (m AOD): | National Grid Co-ordinate: | Sheet: | | | | |
| 764954 | 30.07.19 | | 7.96 | E:333675.8 N:392555.5 | | 2 | of | 3 | |

Core 03





Core 03 close up 1

Method Used: Concrete core

Plant Used:

Hilti Concrete Corer

Logged

IHayes

Checked

M6



GINT_LIBRARY_V8_07.GLB LibVersion: v8_07_0104 PrIVersion: v8_07 | Log GENERAL_LOG - A4P | 764954 - BRAMLEY MOORE DOCK WALL.GPJ - v8_07.
Structural Soils Lid, Branch Office - Castleford: The Potteries, Potteries, Potterie, West Yorkshire, WF10 1NJ. Tel: 01977-552255, Fax: 01977-552299, Web: www.soils.co.uk, Email: ask@soils.co.uk, | 28/10/19 - 15:02 | MG1 |