

Method Statement

Project:

Land of Woolton Road

Location:

Land of Woolton Road, Allerton, Liverpool

Objective:

Demolition of parts of the wall along Woolton Road and Allerton Road to provide two new access links for a new development. Existing access off Woolton Road is to be widened in order to accommodate a third access road into the development.

Timescale:

TBC

Work Method:

1. The walling will be assessed prior to the commencement of any works.
2. The position of all openings will be marked out accurately.
3. The walling will be careful dismantled to allow for the reuse of the stone removed elsewhere if required.
4. Stone will be stored securely after demolition and the area of works securely enclosed for Health Safety and security reasons.
5. All demolition works and the construction works to be carried out by qualified persons and by hand to ensure quality control and minimal disturbance to the surround walling and area.
6. Once the new areas are broken through and the existing entrance is widened the road way and pavement areas will be formed careful and to the compliant method statement around any RPA zones where trees are located. Trees that require removing will be completed in this time for minimal disturbance.
7. Once the road and pavement are formed the new walling and entrance pillars can be constructed. Removed stone can be brought back from storage and used to construct and repair the walling and to form the entrances.
8. Again as will demolition all rebuilding and repair works to be carried out with qualified and competent personnel by hand.